

1
2
3
4
5
6
7 UNITED STATES DISTRICT COURT
8 WESTERN DISTRICT OF WASHINGTON
9 AT SEATTLE

10 UNITED STATES OF AMERICA
11 FOR THE USE OF SALINAS
CONSTRUCTION, INC., et al.,

12 Plaintiffs,

13 v.

14 WESTERN SURETY COMPANY, et
15 al.,

Defendants.

CASE NO. C14-1963JLR

ORDER

16
17 **I. INTRODUCTION**

18 This matter comes before the court on Defendants CJW Construction, Inc. and
19 Western Surety Company's (collectively, "Defendants") motion for judgment as a matter
20 of law pursuant to Federal Rule of Civil Procedure 50(b). (JNOV Mot. (Dkt. # 88).)
21 Plaintiff Salinas Construction, Inc. ("Salinas") opposes that motion. (1st JNOV Resp.
22 (Dkt. # 99); 2d JNOV Resp. (Dkt. # 105).) The court has considered the parties'

1 submissions, the appropriate portions of the record, and the relevant law.¹ Considering
 2 itself fully advised, the court GRANTS Defendants' motion for judgment as a matter of
 3 law, DIRECTS the Clerk to issue an amended judgment in accordance with the jury's
 4 verdict and this order, LIFTS the stay of execution of judgment and the requirement that
 5 CJW maintain its supersedeas bond, and DENIES both motions for bills of costs
 6 WITHOUT PREJUDICE to renewing those motions within 21 days of the entry of an
 7 amended judgment.

8 **II. BACKGROUND**

9 This case involves a contractual dispute between CJW, a general contractor, and
 10 Salinas, the subcontractor that CJW hired to pour concrete at a project at Joint Base
 11 Lewis-McChord.² (Compl. (Dkt. # 1) ¶ 1.1.) Salinas asserted that CJW breached the
 12 parties' subcontract in multiple manners, and CJW brought a counterclaim for breach of
 13 the same subcontract. (*See* Jury Instr. (Dkt. # 66) at 16-19.) The only theory of breach at
 14 issue in the instant motion is Salinas's claim that "CJW interfered with and hindered
 15 Salinas's performance of its work at the project" (Salinas's "interference claim"). (*Id.* at
 16 16; JNOV Mot. at 1.) Salinas sought \$425,388.00 from Defendants based on its
 17 interference claim. (Salinas Trial Br. (Dkt. # 47) at 11.)

18
 19 ¹ Defendants have requested oral argument, whereas Salinas has not. (Mot. at 1; Resp. at
 20 1.) The court concludes that oral argument is unnecessary and denies Defendants' request. *See*
 Local Rules W.D. Wash. LCR 7(b)(4).

21 ² In addition to CJW and Salinas, two sureties are parties to this suit. Western is CJW's
 22 surety on its payment bond associated with the project. (Pretrial Order (Dkt. # 58) at 3.)
 Counterclaim-Defendant Fidelity and Deposit Company of Maryland is Salinas's surety on its
 performance bond. (*Id.* at 4.)

1 The parties tried the case before a jury from March 14 to March 18, 2016. (*See*
2 Dkt. ## 60-63, 65.) After Salinas and Western rested, Defendants moved for judgment as
3 a matter of law pursuant to Federal Rule of Civil Procedure 50(a). (Trial Tr. (Dkt.
4 ## 92-96) at 658:13-662:24.)³ Defendants characterized Salinas’s interference claim as
5 resting on three bases: (1) failure to provide concrete at the contractually required rate of
6 150 cubic yards per hour; (2) failure to properly prepare subgrade; and (3)
7 weather-related issues caused by CJW’s delays. (*Id.* at 658:13-21.) Defendants argued
8 that Salinas presented only parol evidence of a 150-cubic-yards-per-hour concrete
9 production rate and that Washington law foreclosed the jury’s consideration of parol
10 evidence. (*Id.* at 658:22-660:8.) In addition, Defendants contended that Salinas
11 presented insufficient evidence of breach to support its subgrade-related argument and
12 insufficient evidence of a contractual obligation to work consecutive days to support its
13 weather-related argument. (*Id.* at 660:9-662:24.) Defendants therefore sought judgment
14 as a matter of law on Salinas’s interference claim. The court took Defendants’ initial
15 Rule 50(a) motion under advisement.

16 Defendants renewed their Rule 50(a) motion at the conclusion of the evidence.
17 (*Id.* at 890:6-892:25.) Besides reiterating and expanding on the grounds for their initial
18 Rule 50(a) motion (*id.* at 890:6-8, 892:6-24), Defendants argued that the damages
19 evidence presented by Salinas was “entirely unreliable” and failed to “establish any

20
21 ³ The trial transcript is docketed in five separate entries—one for each day of trial—but
22 those entries are consecutively paginated from page 1 to page 981. (*See* Dkt. ## 92-96.) The
court’s citations to the trial transcript refer to the consecutive pagination and do not differentiate
between docket entries.

causal connection between inefficiency damages and productivity” (*id.* at 890:17-891:10). The court took Defendants’ renewed and supplemented Rule 50(a) motion under advisement.

On March 18, 2016, before the court ruled on Defendants’ Rule 50(a) motion, the jury returned a verdict that found partially for Defendants and partially for Salinas and Fidelity. (Verdict Form (Dkt. # 68) at 1-5.) On Salinas’s interference claim, the jury found CJW liable for \$216,300.00. (*Id.* at 2.) Of that amount, the jury found Western jointly liable for \$188,100.00. (*Id.* at 3; *see also* Judgment (Dkt. # 70) at 1.) The court then denied Defendants’ Rule 50(a) motion as moot, but without prejudice to renewing the motion under Rule 50(b). (3/21/16 Order (Dkt. # 69) at 2 & n.1 (citing Fed. R. Civ. P. 50).)

Following the jury’s verdict, Defendants renewed their motion for judgment as a matter of law. (JNOV Mot.) On the same bases as they argued in their Rule 50(a) motions, Defendants contend that the evidence does not support the jury’s finding on Salinas’s interference claim. (*Compare id.* at 3-11 with Trial Tr. at 658:13-662:24, 890:6-8, 890:17-891:10, 892:6-24.) Salinas opposes that motion.⁴ (2d JNOV Resp.) Defendants’ Rule 50(b) motion is now before the court.

⁴ Salinas’s response, as initially filed, was “replete with general and specific factual assertions without citation to the record” and lacked “a single citation to the trial transcript.” (6/14/16 Order (Dkt. # 103) at 2 & n.1 (citing 1st JNOV Resp.).) Accordingly, the court granted Salinas “leave to file a memorandum providing citations to the record—docket number(s), page(s), and line(s)—for every factual assertion made in its brief.” (*Id.* at 3.) Salinas supplemented its initial response with a filing that mirrored its initial response but added citations to the record. (*Compare* 1st JNOV Resp. with 2d JNOV Resp.; *see also* Cox Decl.

III. ANALYSIS

A. Legal Standard

The court may grant Defendants' renewed motion for judgment as a matter of law if it "finds that a reasonable jury would not have a legally sufficient evidentiary basis" to find for Salinas. Fed. R. Civ. P. 50(a)-(b). The court must view the evidence and draw all reasonable inferences in favor of Salinas. *Ostad v. Or. Health Sci. Univ.*, 327 F.3d 876, 881 (9th Cir. 2003). Granting a motion for judgment as a matter of law is proper if "the evidence permits only one reasonable conclusion, and the conclusion is contrary to that reached by the jury." *Id.* Judgment as a matter of law "is appropriate when the jury could have relied only on speculation to reach its verdict." *Lakeside-Scott v. Multnomah Cty.*, 556 F.3d 797, 802-03 (9th Cir. 2009).

Because it is a renewed motion, a proper post-verdict motion for judgment as a matter of law is limited to grounds asserted in the movant's pre-deliberation Rule 50(a) motion. *EEOC v. GoDaddy Software, Inc.*, 581 F.3d 951, 961-62 (9th Cir. 2009). Thus, a party cannot properly raise arguments in its post-trial motion under Rule 50(b) that it did not raise in its pre-verdict Rule 50(a) motion. *Id.* (citing *Freund v. Nycomed Amersham*, 347 F.3d 752, 761 (9th Cir. 2003)). The standard recited above therefore

(Dkt. # 106) ¶ 5, Ex. D (showing the differences between Salinas's initial response and its supplemental response by providing a redlined version).)

The court also granted Defendants leave to reply to Salinas's supplemental response. (6/14/16 Order at 3.) Defendants argued in reply that Salinas's added citations "only further prove that CJW's Rule 50(b) [sic] should be granted." (2d JNOV Reply (Dkt. # 107) at 1.) Nowhere do Defendants object to the court's consideration of Salinas's supplemental response. (*See generally id.*) In the interest of ruling based on a full record, the court treats Salinas's supplemental response (*see* 2d JNOV Resp.) as the operative brief in opposition to Defendants' Rule 50(b) motion.

1 applies to the issues properly preserved in Defendants’ Rule 50(a) motion and renewed in
 2 Defendants’ Rule 50(b) motion.

3 **B. Defendants’ Rule 50(b) Motion**

4 Salinas presented evidence of inefficiency damages on its interference claim
 5 through only one witness—John Salinas II. Defendants contend, as they did before and
 6 during trial, that Mr. Salinas II was not disclosed or qualified as an expert witness but
 7 provided expert—and therefore inadmissible—testimony under the Federal Rules of
 8 Evidence. (JNOV Mot. at 8 (citing Fed. R. Evid. 702).) Defendants argue the court
 9 should disregard Mr. Salinas II’s damages testimony and conclude there was insufficient
 10 admissible evidence before the jury to support an award of damages on Salinas’s
 11 interference claim. (*Id.* at 11.) For the reasons articulated below, the court agrees.⁵

12 1. Mr. Salinas II’s Calculations

13 “A claim of lost productivity is a claim arising out of a delay of a construction
 14 project that causes a contractor to alter its method of performance so as to proceed in a
 15 less productive manner” *Net Constr., Inc. v. C & C Rehab & Constr., Inc.*, 256
 16 F. Supp. 2d 350, 354 (E.D. Pa. 2003) (citing *Luria Bros. & Co. v. United States*, 369 F.2d
 17 701 (1966)). The measured-mile method is one technique for calculating
 18 lost-productivity damages. *See Safeco Ins. Co. of Am. v. Cty. of San Bernardino*, 347 F.
 19 App’x 315, 318 (9th Cir. 2009) (holding that the “district court also did not commit clear
 20 error by accepting the [plaintiff’s] expert’s measured-mile analysis and method of

21
 22 ⁵ The court declines to rule on the remaining bases that Defendants contend entitle them
 to judgment as a matter of law on Salinas’s interference claim. (*See generally* JNOV Mot.)

identifying impacted and unimpacted days” to calculate lost-productivity damages). “The measured mile method is a technique whereby an unimpacted period or area or activity of construction work is compared with another period or area or activity of construction work that has been disrupted, the assumption being that the difference between the labor or equipment hours expended per unit of work performed in the unimpacted and impacted periods represents the loss to the contractor due to the impact or disruption for which another party is responsible.” Lee Davis et al., *Does the “Measured Mile” Measure Up? When It Has, When It Hasn’t, and What May Happen Under Daubert/Kumho*, Construction Briefings No. 2007-4 (April 2007); (see also Knudsen Decl. (Dkt. # 42) ¶ 7, Ex. D at 1.)⁶

Salinas sought \$425,388.00 in “damages for the inefficiencies it suffered” based on CJW’s alleged interference. (Salinas Trial Br. at 11.) Mr. Salinas II calculated that amount by performing a variation of measured-mile analysis. First, Mr. Salinas II calculated the rate at which Salinas received concrete each day. He began by reviewing “batch tickets” for each day of the project. (Trial Tr. at 437:13-15, 489:11-12.) The batch tickets stated the cumulative quantity of concrete produced on a given night. (*Id.* at

⁶ See also 17 No. 9 Nash & Cibinic Rep. ¶ 47 (Sept. 2003) (“The measure [sic] mile technique compares the productivity of labor in the period that has been impacted by the change, differing site condition, or acceleration (the ‘impacted period’) with the productivity in some period where normal productivity was accomplished (the ‘measured mile’). Ideally, the work done in the impacted period will be the same type of work as that done in the measured mile and both periods will be taken from performance of the contract under which the claim is submitted. However, the technique has also been used when such perfect data is not available.”); 5 Bruner & O’Connor Construction Law § 15:116 (“Under this approach, the contractor’s actual productivity in performing individual items of work during ‘normal’ periods prior to and after occurrence of the impacting event are compared with actual productivity during the abnormally disrupted period.”).

1 437:1-13; 438:24-439:12.) Mr. Salinas II took the batch ticket that indicated the highest
2 cumulative total for the evening and made several adjustments to the cubic yards
3 indicated on the ticket. (*Id.* at 439:13-25.) For instance, Mr. Salinas II subtracted from
4 the total cubic yards delivered the approximate number of cubic yards that a separate
5 report indicated were “rejected.” (*Id.* at 439:17-442:16, 489:12-13; *see also id.* at
6 442:17-443:19 (explaining how Mr. Salinas II adjusted for “under-yield”).) These
7 computations yielded a total amount of concrete delivered to Salinas each day.

8 Mr. Salinas II then divided the amount of concrete that Salinas received on each
9 day by the time spent producing concrete on that day. (*Id.* at 489:15-17.) Mr. Salinas II
10 found that over the final three days of the project—March 24, March 31, and April 1—
11 CJW provided concrete at 143 cubic yards per hour. (*Id.* at 489:24-490:1.) In contrast,
12 over the previous 28 days of the project, CJW provided only 122 cubic yards of concrete
13 per hour. (*Id.* at 489:18-23.) Although neither number reached the 150 cubic yards per
14 hour that Salinas asserts CJW was contractually obligated to provide, Mr. Salinas
15 characterized the 143 cubic-yards-per-hour rate as “close enough,” in contrast to the 122
16 cubic-yards-per-hour rate. (*Id.* at 490:4-12.)

17 Mr. Salinas II also calculated several other values for each date of the project: the
18 total square footage paved (*id.* at 475:22-476:13), the trucking costs Salinas incurred (*id.*
19 at 476:14-479:6), the labor costs Salinas incurred (*id.* at 479:7-480:8), and the equipment
20 costs Salinas incurred (*id.* at 480:9-13; *see also id.* at 480:14-482:3 (clarifying that Mr.
21 Salinas II performed the above calculations for each day)). Mr. Salinas II then added the
22 total costs of trucking, labor, and equipment for each day and divided that amount by the

1 square footage paved that day. (*Id.* at 480:17-21.) This calculation yielded a total cost
 2 per square foot for each day that Salinas performed machine paving at the project. (*Id.* at
 3 481:20-482:3, 483:7-12.)

4 Mr. Salinas II then compared daily cost-per-square-foot rates in an effort to
 5 determine what costs were caused by CJW's breach of contract. Mr. Salinas II
 6 characterized March 24, March 31, and April 1—the final three days on the project—as
 7 “magically” proceeding how he “believed [the project] should have gone.” (*Id.* at
 8 483:16-484:6.)⁷ In addition, Mr. Salinas II's prior calculations showed that CJW
 9 provided 143 cubic yards of concrete per hour on those days, in contrast to 122 cubic
 10 yards of concrete per hour on the other days of work on the project. (*Id.* at
 11 489:18-490:12.) Mr. Salinas II therefore treated the final three days as the unimpacted
 12 days and the cost per square foot on those three days as his measured mile; he treated the
 13 remaining 28 days of the project as impacted by CJW's breach. (*Id.* at 483:24-484:11.)
 14 To calculate the inefficiency damages that Salinas incurred, Mr. Salinas II averaged
 15 Salinas's cost per square foot on the unimpacted days and concluded that the unimpacted
 16 cost was \$1.15 per square foot. (*Id.* at 484:7-11.) He then multiplied \$1.15 by the square

18 ⁷ (*See also* Trial Tr. at 485:16-20 (“[On March 24, w]e finished up, I believe, in
 19 something like eight hours and 15 minutes of placing time. There's an infill lane and a stand-up
 20 lane. It just -- it went quick. The weather was nice. We had no problems with subgrade. I don't
 21 know. It felt different.”), 487:18-488:8 (stating that on April 1, the subgrade condition was
 22 “[t]otally fine,” the weather was “sunny for a little bit,” and the concrete was produced at a
 “faster” rate), 541:22-24 (“I simply looked at the days that I thought went well and compared
 them against the days that I thought did not go well.”), 558:11-13 (“They were the days in which
 it seemed like the job, in my opinion, went how we had seen it going.”), 558:18-21 (confirming
 that “the three best costs per square foot were the three days that [Mr. Salinas II] chose as [his]
 three days of measured mile”).)

1 footage paved on each of the impacted days to obtain the costs that Salinas would have
2 incurred but for CJW's breach. (*Id.*)

3 To calculate lost-productivity damages, Mr. Salinas II subtracted those
4 hypothetically unimpacted costs for each impacted day from the actual costs that Salinas
5 incurred on that day. (*Id.*) Mr. Salinas II intended for this calculation to approximate
6 inefficiency damages for each impacted day on the project. (*See id.*) By adding up these
7 lost-productivity costs for each impacted day, Mr. Salinas II obtained \$340,310.50 in
8 additional trucking, labor, and equipment costs incurred because of CJW's breach. (*Id.* at
9 484:14-16, 488:15-19.) Finally, Mr. Salinas II applied a 25 percent markup, which he
10 attests is standard in the industry to account for profit and indirect costs such as
11 management salaries and overhead. (*Id.* at 484:14-16, 488:9-14, 488:20-489:5,
12 540:4-10.) This calculation and some rounding yielded Salinas's final asserted damages
13 of \$425,388.00 for its interference claim. (*Id.* at 484:14-16; Salinas Trial Br. at 11.)

14 Mr. Salinas had never performed measured-mile analysis before performing the
15 calculations in this case. (Trial Tr. at 542:8-16.) He did not consult with any experts,
16 attend any seminars, or read any books, pamphlets, or other literature about the topic.
17 (*Id.* at 545:4-15.) Indeed, Mr. Salinas did not characterize his calculations as
18 "measured-mile analysis" until he consulted with his "legal team." (*Id.* at 545:25-546:1.)
19 After concluding the analysis, Mr. Salinas provided it to CJW as part of a pre-suit claim
20 for money owed. (*Id.* at 395:4-15.)

21 //

22 //

2. Defendants’ Prior Objections to Mr. Salinas II’s Damages Testimony

Defendants have repeatedly objected to Mr. Salinas II’s damages testimony. As between the parties, expert testimony on Salinas’s alleged inefficiency damages arose at least as early as November 2015—several months before the issue came before the court. Prior to the expert disclosure deadline, Defendants informed Salinas that “any expert who would opine on Salinas’ measured mile claim must be designated as an expert witness for Salinas’ case-in-chief.” (Knudsen Decl. ¶ 2.) Salinas responded that it “would consider whether to designate an expert witness on the measured mile claim.” (*Id.*) In light of Salinas’s indication, Defendants designated Bill Manginelli “to serve as an expert witness to rebut Salinas’ measured mile claim.” (*Id.* ¶ 3.) However, Salinas never designated an expert to testify on the issue. (*See id.* ¶ 5; Prop. PTO (Dkt. # 39) at 5-6.)

On February 23, 2016, Defendants moved to exclude Mr. Salinas II’s testimony. (MTE (Dkt. # 41) at 7-15.) Defendants argued that expert testimony is required to perform the measured mile analysis that Mr. Salinas II utilized to calculate Salinas’s damages on its interference claim. (*Id.* at 7-11.) However, Salinas never disclosed Mr. Salinas II as an expert witness, and Defendants contended he would be unqualified at any rate to testify as an expert on that issue. (*Id.* at 11-14; *see also* Prop. PTO at 5-6.)

At a March 10, 2016, hearing, the court granted in part and denied in part Defendants’ motion to exclude Mr. Salinas II’s damages testimony. Based in part on the opacity with which Mr. Salinas II’s methodology had been presented to the court, the court declined to categorically exclude Mr. Salinas II’s damages testimony. Mr. Salinas II was a percipient witness to many relevant events. His position at Salinas qualified him

1 to testify from personal knowledge and give lay opinion testimony based on basic
2 measurements and simple math. However, the court agreed that Mr. Salinas II was
3 ineligible to provide expert testimony under Federal Rule of Evidence 702.

4 At the hearing, the court indicated that Mr. Salinas's trial testimony would be
5 subject to a motion to exclude if he ventured into territory reserved for expert testimony.
6 The court reserved for trial the determination of whether and when Mr. Salinas II's
7 opinion became too scientific, technical, or otherwise specialized to fall under Federal
8 Rule of Evidence 701. *See* Fed. R. Evid. 701(c); Fed. R. Evid. 701 advisory committee's
9 note to 2000 amendment ("The amendment does not distinguish between expert and lay
10 witnesses, but rather between expert and lay testimony. Certainly it is possible for the
11 same witness to provide both lay and expert testimony in a single case."). In addition, the
12 court expressly declined to conclude whether Mr. Salinas II's lay testimony alone would
13 support a jury finding of damages on Salinas's interference claim.⁸

14 At trial, Defendants moved to strike Mr. Salinas II's "testimony surrounding Trial
15 Exhibit 4," which depicts Mr. Salinas II's inefficiency damages calculations, and the
16 exhibit itself. (Trial Tr. at 680:9-11.) The court denied that motion, concluding that Mr.
17 Salinas's trial testimony constituted lay opinion testimony and complied with Federal
18 Rule of Evidence 701. (*Id.* at 680:14-18.) Accordingly, the jury heard Mr. Salinas II's
19 conclusions regarding Salinas's inefficiency damages.

21 ⁸ At that juncture, the deadline for designating expert witnesses had passed and Salinas
22 had not retained an expert on inefficiency damages. (*See* Dkt.; Prop. PTO at 5-6; MTE at 1-2;
Knudsen Decl. ¶ 5.)

1 3. Admissibility of Mr. Salinas II's Damages Testimony

2 Defendants maintain that Mr. Salinas II's testimony "crossed the line into
3 application of hypothetical production rates for which his testimony could not qualify
4 under [Federal] Rules [of Evidence] 701 or 702." (2d JNOV Reply at 5; *see also* JNOV
5 Mot. at 8-11.) As a threshold matter, Salinas argues:

6 [t]o the extent CJW argues the jury should not have heard John Salinas
7 [II]'s testimony on damages, CJW attempts to rehash, yet again, its motion
8 to the Court to strike [Mr. Salinas II]'s testimony to damages. Rule 50(b) is
9 inappropriate for this purpose. Rule 50(b) is aimed at setting aside a jury
10 verdict—not a court's evidentiary ruling. CJW's options for challenging
11 the Court's admission of [Mr. Salinas II]'s testimony and Exhibit 4
12 regarding Salinas's damages is reconsideration or appeal. The issue is not
13 properly resolved by motion under Rule 50(b).

14 (2d JNOV Resp. at 13). The court disagrees with Salinas's argument, which cites no
15 legal authority.

16 In *Weisgram v. Marley Co.*, 528 U.S. 440, 456 (2000), the Supreme Court
17 affirmed a court of appeals' ability to conclude that a district court erroneously permitted
18 expert testimony, exclude that expert testimony, and find "the properly admitted evidence
19 insufficient to support the verdict." *See also id.* at 457 ("We . . . hold that the authority of
20 courts of appeals to direct the entry of judgment as a matter of law extends to cases in
21 which, on excision of testimony erroneously admitted, there remains insufficient
22 evidence to support the jury's verdict."). The *Weisgram* Court only expressly addresses
the authority of courts of appeals. *Id.* at 456-57. However, the Court's rationale—that
"[i]nadmissible evidence contributes nothing to a 'legally sufficient evidentiary basis'"—
applies with equal force to the district court's determination. *Id.* at 454 (quoting Fed. R.

1 Civ. P. 50(a)) (citing *Brooke Grp. Ltd. v. Brown & Williamson Tobacco Corp.*, 509 U.S.
 2 209, 242 (1993)). District courts consider *Weisgram* to stand for the proposition that “in
 3 determining whether there is a legally sufficient evidentiary basis for the verdict,
 4 erroneously admitted evidence will play no role in the court’s application of the
 5 appropriate legal standard.” *Risk v. Burgettstown Borough, Pa.*, No. 05-1068, 2008 WL
 6 4925641, at *2 (W.D. Pa. Nov. 14, 2008).⁹

7 The court therefore finds it necessary to consider Defendants’ properly raised
 8 objection to the admissibility of Mr. Salinas II’s testimony before ruling on the
 9 sufficiency of the evidence. As Salinas acknowledges, prior to trial the court “limited
 10 [Mr. Salinas II]’s [damages] testimony to actual costs and simple math.” (2d JNOV
 11 Resp. at 13.) In its March 10, 2016, oral ruling, the court acknowledged the lack of
 12 clarity regarding Mr. Salinas II’s methodology and indicated to Defendants that the court
 13 may be persuaded after hearing testimony—including cross-examination—that Mr.

14
 15 ⁹ See also *Goebel v. Denver and Rio Grande W. R.R. Co.*, 215 F.3d 1083, 1087 (10th Cir.
 16 2000) (“The district court may also satisfy its gatekeeper role when asked to rule on a . . .
 17 post-trial motion.”); *Accrenta, Inc. v. Staples, Inc.*, 851 F. Supp. 2d 1205, 1226-28 (C.D. Cal.
 18 2011) (citing *Weisgram*, 528 U.S. at 453) (considering previously raised *Daubert* challenges in
 19 ruling on a Rule 50(b) motion), *vacated on other grounds*, 500 F. App’x 922 (Fed. Cir. 2013);
 20 *Smith v. City of Oakland*, 538 F. Supp. 2d 1217, 1224 (N.D. Cal. 2008) (citing *Weisgram*, 528
 21 U.S. at 440) (entertaining the argument that in evaluating a Rule 50(b) motion, a district court
 22 can exclude improper testimony to which the movant objected at trial); *Etherton v. Owners Ins.*
Co., 35 F. Supp. 3d 1360, 1365-73 (D. Colo. 2014) (considering but rejecting the movant’s
 motion for judgment as a matter of law, which argued that integral expert testimony had been
 improperly admitted); *Gavenda v. Orleans Cty.*, No. 95-CV-0251E(SC), 2000 WL 1375590, at
 *2 (W.D.N.Y. Sept. 21, 2000) (citing *Weisgram*, 528 U.S. at 453-56) (“[T]his Court is
 authorized to excise evidence erroneously admitted at trial when rendering a decision on
 plaintiff’s [Rule] 50 motion, inasmuch as [i]nadmissible evidence contributes nothing to a legally
 sufficient evidentiary basis upon which to premise judgment as a matter of law.” (internal
 quotations omitted) (third alteration in original)); *but see Dixon v. Int’l Harvester Co.*, 754 F.2d
 573, 580 (5th Cir. 1985).

1 Salinas II's conclusions required expert testimony. Having reviewed the trial transcript,
2 the court finds that Mr. Salinas II's damages testimony went beyond actual costs and
3 simple math. Mr. Salinas II entered the realm of expert testimony twice—when he chose
4 comparator dates by which to calculate Salinas's measured mile and when he concluded
5 that his calculations represented Salinas's inefficiency damages.

6 “Claims for lost productivity damages, based on the measured mile method or any
7 other method, normally require expert opinion testimony under [Federal] Rule [of
8 Evidence] 702” *Flatiron-Lane v. Case Atl. Co.*, 121 F. Supp. 3d 515, 543
9 (M.D.N.C. 2015) (quoting *S. Comfort Builders, Inc. v. United States*, 67 Fed. Cl. 124,
10 144 (2005)). An expert is typically required to provide this testimony because “[t]he
11 measured mile approach to damages . . . estimates damages by comparing periods of
12 production that are unaffected by the contractor's alleged [defendant]-caused delay, with
13 periods during which delays affected its production adversely.” *Daewoo Eng'g &*
14 *Constr. Co. v. United States*, 73 Fed. Cl. 547, 580 (2006), *aff'd*, 557 F.3d 1332 (Fed. Cir.
15 2009). One court has observed that

16 in every case the court has reviewed involving the measured mile method,
17 an expert was required to apply the method. This court has not found, nor
18 has [the plaintiff] cited, any case approving lay opinion for a measured mile
19 analysis. This method, like virtually every method of measuring lost
20 productivity, appears to require the opinion of an expert. This is
21 unsurprising. The point of the method is to compare what actually
22 happened to a hypothetical universe where the defendant did not disrupt
productivity. The construction of hypothetical production rates, using
mathematical methods, is the hallmark of expert opinion testimony under
[Federal] Rule [of Evidence] 702.

1 *Flatiron-Lane*, 121 F. Supp. 3d at 543-44. The *Flatiron-Lane* court concluded that the
 2 witness's measured-mile testimony was properly viewed as expert testimony and
 3 excluded it for being improperly disclosed . *Id.* at 544-45.

4 The *Flatiron-Lane* court's approach to the measured-mile method comports with
 5 caselaw more broadly regarding expert testimony. "The distinction between lay and
 6 expert witness testimony is that lay testimony 'results from a process of reasoning
 7 familiar in everyday life,' while expert testimony 'results from a process of reasoning
 8 which can be mastered only by specialists in the field.'" Fed. R. Evid. 701 advisory
 9 committee's note to 2000 amendment (quoting *State v. Brown*, 836 S.W.2d 530, 549
 10 (Tenn. 1992)); see also *Range Road Music, Inc. v. E. Coast Foods, Inc.*, 668 F.3d 1148,
 11 1153 (9th Cir. 2012) (quoting the same language). "Unlike a lay witness under [Federal]
 12 Rule [of Evidence] 701, an expert can answer hypothetical questions and offer opinions
 13 not based on first-hand knowledge because his opinions presumably 'will have a reliable
 14 basis in the knowledge and experience of his discipline.'" *Certain Underwriters at*
 15 *Lloyd's, London v. Sinkovich*, 232 F.3d 200, 203 (4th Cir. 2000) (quoting *Daubert v.*
 16 *Merrell Dow Pharm., Inc.*, 509 U.S. 579, 592 (1993)).

17 In prior briefing on this issue, Salinas resisted the persuasiveness of *Flatiron-Lane*
 18 by positing that it rests on the "false premise that the measured mile method . . . requires
 19 creating a 'hypothetical universe where the defendant did not disrupt productivity.'" (MTE Resp. (Dkt. # 49) at 1 (quoting *Flatiron-Lane*, 121 F. Supp. 3d at 544).) To the
 20 contrary, Salinas argued, the measured mile "compares the *actual costs* incurred during
 21 impacted and unimpacted (or nearly unimpacted) periods." (*Id.* at 2 (emphasis in
 22

1 original).) The court disagrees with Salinas's characterization of Mr. Salinas II's
2 analysis. Salinas is correct that Mr. Salinas II used actual costs to make his initial
3 cost-per-square-foot calculations for each day on the project. (Trial Tr. at 475:22-482:3.)
4 But Mr. Salinas II then subjectively decided which costs to consider impacted versus
5 unimpacted and constructed a hypothetical world in which Salinas's work on every day
6 of the project went unimpacted by CJW's breach of contract.

7 To determine a baseline cost per square foot, unimpacted by CJW's breach of
8 contract, Mr. Salinas II had to select comparator days. Mr. Salinas II chose March 24,
9 March 31, and April 1 as his comparators because work "magically" proceeded how Mr.
10 Salinas II "believed [the project] should have gone." (Trial Tr. at 483:16-484:6.) On
11 those days, concrete paving "went quick," the "weather was nice," and Salinas "had no
12 problems with subgrade." (*Id.* at 485:16-20.) Those days "felt different" to Mr. Salinas
13 II. (*Id.* at 485:20.) In sum, Mr. Salinas II chose those dates as comparators because the
14 job "went how [Salinas] had seen it going," but he made no adjustment to account for
15 differences or inefficiencies unrelated to CJW's interference. (*Id.* at 558:9-13.) The
16 three comparator days that Mr. Salinas II chose also had the lowest costs per square foot.
17 (*Id.* at 558:17-21.)

18 Mr. Salinas II averaged the cost per square foot on those three days and applied
19 that cost to the other, impacted days of work on the project. In so doing, Mr. Salinas II
20 created a hypothetical first 28 days of the project in which Salinas's work was not
21 impacted by CJW's interference, based solely on the cost rate during the final three days
22

1 of the project. By comparing this hypothetical 28 days to the real 28 days, Mr. Salinas II
2 estimated the inefficiency damages Salinas incurred on its interference claim.

3 The methodological flaws in Mr. Salinas II's analysis exemplify the reasons
4 inefficiency damages typically necessitate expert testimony. *See Daewoo*, 73 Fed. Cl. at
5 581 (“[A] finder of fact faced with such a method of estimating damages would want to
6 have confidence in the experts’ ability and objectivity. A court would be particularly
7 concerned to know how the experts picked periods of productive and non-productive
8 construction for comparison.”); 5 Bruner & O’Connor Construction Law § 15:116 (“The
9 difficulty in applying the ‘measured mile’ method is the need to exclude the impacts of
10 noncompensable disrupting events that can affect significantly the compared rates of
11 productivity. It is uncommon that the compared periods utilized in any ‘measured mile’
12 analysis truly are comparable in all respects, and care must be taken to assure meaningful
13 comparison of salient factors.”); 17 No. 9 Nash & Cibinic ¶ 47 (“The measured mile
14 technique is a good way to prove loss of productivity . . . but it takes some data to
15 construct the measured mile analysis. Moreover, there may be a need to adjust the data to
16 reflect differences between the impacted work and the measured mile work. All of this is
17 generally a job for an expert who can demonstrate that the data has been used in a fair
18 and reasonable manner.”). Mr. Salinas II had no experience employing or reviewing
19 literature about the measured mile method. (*Id.* at 542:11-16.) Understandably, he did
20 not “take into account or make any reductions for any issues that were of Salinas’s own
21 making.” (*Id.* at 559:20-23.) He calculated the measured mile by choosing comparators
22 that “magically” proceeded how Mr. Salinas II “believed [the project] should have gone,”

1 rather than attempting to control for variables that did not relate to CJW's breach. (*Id.* at
2 483:16-484:6.)

3 Because of its methodological shortcomings, Mr. Salinas II's approach treats
4 every difference between the unimpacted days and the impacted days as caused by
5 CJW's breach, which overstates Salinas's inefficiency damages to an indeterminate
6 degree. Further, as the primary owner of Salinas, Mr. Salinas II selected as comparators
7 the three days most beneficial to Salinas. (*Id.* at 558:17-21, 689:1-3 ("Salinas picked
8 their three best days, which happened to be the three last days of the project, and then
9 compared every other day to that.").) Mr. Salinas II possessed neither the ability nor the
10 objectivity that "normally" leads courts to require an expert to perform this analysis.
11 *Flatiron-Lane*, 121 F. Supp. 3d at 543.

12 Defendants' expert, William Manginelli, attested to the flaws in Mr. Salinas II's
13 methodology.¹⁰ Mr. Manginelli reviewed Mr. Salinas II's calculations and the backup
14 thereto and concluded that Mr. Salinas II erred by failing to account for extraneous
15 variables and choosing as comparators the three days most beneficial to Salinas. (Trial
16 Tr. at 685:1-4, 688:6-690:20.) For instance, the variability in Salinas's costs per square
17 foot did not correlate with the rate at which CJW supplied concrete, but Mr. Salinas II did
18 not account or control for any other variables. (*Id.* at 693:17-694:14; *see also id.* at
19 694:20-697:7 (performing a deeper analysis of the four days with the highest cost per

20
21 ¹⁰ The court continues to view the evidence and draw all reasonable inferences in favor of
22 Salinas. *See Ostad*, 327 F.3d at 881. The court finds Mr. Manginelli's testimony instructive
only in considering whether Mr. Salinas II's selection of comparators and final conclusions
constitute expert testimony.

1 square foot and concluding that three were unrelated to the CJW's rate of concrete
2 provision).) This testimony from Mr. Manginelli further illustrates why the selection of
3 comparators for measured-mile analysis necessitates expert testimony. Had a properly
4 disclosed expert witness put forth the same testimony as Mr. Salinas II, the undisciplined
5 selection of comparators and deficient control for contributing factors would have
6 rendered that expert's testimony vulnerable to a *Daubert* challenge. *See* Fed. R. Evid.
7 702 advisory committee's note to 2000 amendment. The simplicity of Mr. Salinas II's
8 calculations, which Salinas has repeatedly argued support the lay nature of Mr. Salinas
9 II's testimony, only further highlights the shortcomings in Mr. Salinas II's methodology.

10 It follows from the above analysis that Mr. Salinas II's ultimate inefficiency
11 damages calculation was inadmissible pursuant to Federal Rules of Evidence 701 and
12 702. Mr. Salinas II premised that conclusion on his selection of comparators. (*See id.* at
13 488:15-16; *see also id.* at 488:20-489:5 (explaining Mr. Salinas II's rationale for marking
14 that amount up by 25 percent)); *supra* § III.B.1. (explaining Mr. Salinas II's
15 methodology). Just as Salinas needed an expert to reliably select comparator days and
16 thereby perform the measured-mile analysis, only an expert was qualified to determine
17 that the result approximated Salinas's inefficiency damages. *Cf. Safeco*, 347 F. App'x at
18 317 (rejecting a challenge to an expert's measured-mile analysis because the expert's
19 analytical shortcomings were "insignificant" and, under the governing law, "[l]iability
20 cannot be evaded because damages cannot be measured with exactness"). Accordingly,
21 the court concludes that Mr. Salinas II's final damages estimate and the embodiment of
22

1 that estimate in Trial Exhibit 4-087 constitute inadmissible expert testimony pursuant to
 2 Federal Rule of Evidence 702.¹¹

3 4. Sufficiency of Mr. Salinas II's Damages Testimony

4 As the court indicated prior to trial, Mr. Salinas II was qualified to testify to actual
 5 costs and simple math. His calculations of Salinas's daily trucking, labor, and equipment
 6 costs per square foot paved constitute arithmetic based on personal knowledge and
 7 business records and are therefore admissible as lay testimony. (*See* Trial Tr. at
 8 475:22-482:3.) However, having determined that Mr. Salinas II's choice of comparators
 9 and ultimate conclusions regarding inefficiency damages constituted inadmissible expert
 10 testimony, these cost-per-square-foot calculations are the only admissible evidence of
 11 damages before the jury. The court concludes this evidence fails to support the jury's
 12 finding of damages. *See Weisgram*, 528 U.S. at 454 (quoting *Brooke Grp. Ltd.*, 509 U.S.

15 ¹¹ Salinas has also argued that Defendants "present no case law that deviates from the
 16 well-established, black-letter law that says a plaintiff can attest to its own damages." (MTE
 17 Resp. at 4 & n.12 (citing *Lightning Lube, Inc. v. Witco Corp.*, 4 F.3d 1153 (3d Cir. 1993)).)
 18 Such testimony "is admitted not because of experience, training or specialized knowledge within
 19 the realm of an expert, but because of the particularized knowledge that the witness has by virtue
 20 of his or her position in the business." Fed. R. Evid. 701 advisory committee's note to 2000
 21 amendment; *see also* 5B Wash. Prac., Evidence Law & Prac. § 701.17 (5th ed.) (indicating that,
 22 under Washington's evidence law, a party may "testify as to specific items of loss" and "state an
 opinion on the value of the loss on any individual item" when "damages involve the loss of
 property or damage to property"). Here, Mr. Salinas II possessed such "particularized
 knowledge" regarding the data underlying his basic cost-per-square-foot calculations. The court
 allowed Mr. Salinas II to present that testimony at trial and considers that testimony to be
 admissible evidence for purposes of analyzing Defendants' Rule 50(b) motion. *See infra*
 § III.B.4. However, Mr. Salinas II lacks the expertise and objectivity required to effectively
 choose comparators and factor out extraneous causes of inefficiency, and his ultimate analysis
 therefore goes beyond Federal Rule of Evidence 701.

1 at 242) (“Inadmissible evidence contributes nothing to a ‘legally sufficient evidentiary
2 basis.’”).

3 The remaining evidence of inefficiency damages supports a verdict based, at most,
4 on “speculation or conjecture.” *ESCA Corp. v. KPMG Peat Marwick*, 939 P.2d 1228,
5 1233 (Wash. Ct. App. 1997), *aff’d* 959 P.2d 651 (Wash. 1998); *cf. Gaasland Co. v. Hyak*
6 *Lumber & Millwork, Inc.*, 257 P.2d 784, 788-89 (Wash. Ct. App. 1953) (permitting a jury
7 to “make reasonable inferences based upon reasonably convincing evidence indicating
8 the amount of damage”). To conclude otherwise would incongruently permit a jury to
9 perform analysis for which the Federal Rules of Evidence require an expert. Here, that
10 would require the jury to select comparator days and exclude costs unrelated to CJW’s
11 breach—thereby generating a hypothetical world in which CJW did not breach its
12 contract—and determine a final damages estimate based upon those decisions and
13 calculations. This analysis is beyond the purview of a jury, and even if a jury were
14 capable of such analysis, neither party presented evidence to the jury necessary to
15 selecting comparators and factoring out irrelevant inefficiencies. As was the case
16 following Mr. Salinas II’s testimony, the jury would be left to speculate what portion of
17 the inefficiencies on impacted days resulted from CJW’s breach of contract as opposed to
18 other sources.

19 The court therefore concludes that insufficient admissible evidence of damages
20 supported the jury’s verdict on Salinas’s interference claim.

21 //

22 //

1 5. Remedy

2 Having found the evidence insufficient to support the jury's verdict, the court has
 3 discretion under Rule 50(b) to grant judgment as a matter of law or a new trial. *See* Fed.
 4 R. Civ. P. 50(b)(2); *Unitherm Food Sys., Inc. v. Swift-Eckrich, Inc.*, 546 U.S. 394, 401
 5 (2006) (quoting *Cone v. W. Va. Pulp & Paper Co.*, 330 U.S. 212, 218 (1947)). The court
 6 concludes that judgment as a matter of law is appropriate. Salinas has neither requested a
 7 new trial nor argued that a new trial would be a more appropriate outcome than judgment
 8 as a matter of law. (*See generally* 2d JNOV Resp.) Moreover, Salinas suffers no undue
 9 prejudice from granting Defendants judgment as a matter of law at this stage.

10 Salinas has been on notice since before the expert disclosure deadline of the
 11 potential need to present expert testimony on inefficiency damages. *See Weisgram*, 528
 12 U.S. at 456 (rejecting the argument that plaintiff "could have shored up [his] case[] by
 13 other means had [he] known [his] expert testimony would be found inadmissible"
 14 because the plaintiff "was on notice every step of the way that [the defendant] was
 15 challenging his experts" yet "made no attempt to add or substitute other evidence").
 16 Indeed, Salinas considered designating an expert on inefficiency damages for its
 17 case-in-chief. (Knudsen Decl. ¶ 2.) Salinas declined to do so, instead relying on the
 18 admissibility of Mr. Salinas II's testimony. (*Id.* ¶¶ 2, 5; Prop. PTO at 5-7.)

19 A review of the court's rulings on this issue likewise demonstrates no undue
 20 prejudice to Salinas. When the parties first presented to the court their dispute over Mr.
 21 Salinas II's damages testimony, the court cautioned Salinas of the potential perils of its
 22 position. In the court's March 10, 2016, pretrial ruling on Defendants' motion to exclude

1 Mr. Salinas II's damages testimony, the court permitted Mr. Salinas II to testify to basic
2 measurements and simple math but expressed doubt as to whether his testimony, so
3 limited, would support a jury's finding of inefficiency damages. At that hearing, the
4 court also indicated that after hearing Mr. Salinas II's damages testimony at trial, it may
5 determine that Federal Rule of Evidence 702 precludes some portion thereof. That
6 potentiality has come to fruition. Despite receiving notice of this risk before trial, Salinas
7 did not designate an expert to testify to inefficiency damages. Salinas therefore would
8 have been in no better position had the court granted Defendants' motion to strike on the
9 penultimate day of trial rather than excluding portions of Mr. Salinas II's inefficiency
10 damages testimony when ruling on Defendants' Rule 50(b) motion. (*See* Prop. PTO at
11 5-6); *cf. Persinger v. Norfolk & W. Ry. Co.*, 920 F.2d 1185, 1189 (4th Cir. 1990) (finding
12 prejudice and inequity where a party established a reliance interest in the court's ruling
13 on the admissibility of its expert testimony and the trial court subsequently excluded that
14 testimony in granting a Rule 50(b) motion).


15 In sum, Salinas's "failure to buttress its position because of confidence in the
16 strength of that position [was] indulged in at [Salinas]'s own risk." *Lujan v. Nat'l*
17 *Wildlife Fed'n*, 497 U.S. 871, 897 (1990). The court therefore concludes that judgment
18 as a matter of law is appropriate rather than a new trial.

19 IV. CONCLUSION

20 Based on the foregoing analysis, the court GRANTS Defendants' motion for
21 judgment as a matter of law and adjusts the jury's award of damages to vacate (1) the
22 \$216,300.00 that CJW owed Salinas on Salinas's interference claim, and (2) the

1 \$188,100.00 that Western owed Salinas on Salinas's interference claim. The Court
2 DIRECTS the Clerk to issue an amended judgment in accordance with the jury's verdict
3 (Dkt. # 68) and this order. The Court LIFTS the stay of execution of judgment and the
4 requirement that CJW maintain its supersedeas bond (Dkt. # 83, 87). Because the
5 briefing on the pending motions for bills of costs implicates Salinas's damages award, the
6 court DENIES both motions (Dkt. ## 84, 85) WITHOUT PREJUDICE to renewing those
7 motions, pursuant to Local Civil Rule 54(d), within 21 days of the entry of an amended
8 judgment.

9 Dated this 7th day of July, 2016.

10
11 

12 JAMES L. ROBART
13 United States District Judge
14
15
16
17
18
19
20
21
22